

| Activity ID  | Activity name (Portugues)                    | Start      | Finish   | Timeline   |          |      |      |      |      |      |      |      |  |  |  |  |  |
|--|--|------------|----------|--|----------|------|------|------|------|------|------|------|--|--|--|--|--|
|  |  |            |          | 2015   | 2016     | 2017 | 2018 | 2019 | 2020 | 2021 | 2022 | 2023 |  |  |  |  |  |
| <b>PROYECTO SE ÁLTO TÂMEGA ACT 07-2016</b>   |  |            |          | 08-12-14 A   | 20-01-23 |      |      |      |      |      |      |      |  |  |  |  |  |
| <b>PROGRAMA RESUMO</b>   |  |            |          | 08-12-14 A   | 20-01-23 |      |      |      |      |      |      |      |  |  |  |  |  |
| <b>COMUNS</b>  |  |            |          | 15-07-16 A   | 16-06-21 |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1000  | Pedreira                                     | 15-07-16 A | 16-06-21 | [Bar chart showing work from July 2016 to June 2021] |          |      |      |      |      |      |      |      |  |  |  |  |  |
| <b>SUBESTAÇÕES E LINHAS</b>  |  |            |          | 06-01-16 A   | 06-06-22 |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1050  | Subestação 60/20 kV                          | 06-01-16 A | 16-03-17 | [Bar chart showing work from Jan 2016 to Mar 2017]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1040  | PC 60 KV EDP                                 | 07-01-16 A | 22-02-17 | [Bar chart showing work from Jan 2016 to Feb 2017]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1080  | Linhas 60 kV EDP                             | 07-01-16 A | 16-12-16 | [Bar chart showing work from Jan 2016 to Dec 2016]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1090  | Linhas 20 kV                                 | 07-01-16 A | 20-02-17 | [Bar chart showing work from Jan 2016 to Feb 2017]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1010  | PC GOUVAES 400 Kv                            | 16-02-18   | 16-07-20 | [Bar chart showing work from Feb 2018 to Jul 2020]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1030  | PC Daivões 400 Kv                            | 31-08-18   | 01-02-21 | [Bar chart showing work from Aug 2018 to Feb 2021]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1070  | Linhas 400 kV                                | 01-04-19   | 06-06-22 | [Bar chart showing work from Apr 2019 to Jun 2022]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1020  | PC Tâmega 400 Kv                             | 03-01-20   | 06-06-22 | [Bar chart showing work from Jan 2020 to Jun 2022]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1060  | Posições 400 kV em Subestações REN           | 28-02-20   | 16-07-20 | [Bar chart showing work from Feb 2020 to Jul 2020]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| <b>GOUVÃES</b>   |  |            |          | 08-12-14 A   | 20-01-22 |      |      |      |      |      |      |      |  |  |  |  |  |
| <b>ACESSOS</b>   |  |            |          | 08-12-14 A   | 15-07-16 |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1100  | Acesso exterior à central de Gouvães         | 08-12-14 A | 22-06-15 | [Bar chart showing work from Dec 2014 to Jun 2015]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1110  | Acessos em Túnel à central de Gouvães        | 31-08-15 A | 15-07-16 | [Bar chart showing work from Aug 2015 to Jul 2016]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1120  | Acesso e plataforma da Subestação            | 27-11-15 A | 01-01-16 | [Bar chart showing work from Nov 2015 to Jan 2016]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| <b>CENTRAL</b>   |  |            |          | 02-12-16   | 21-05-21 |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1150  | Escavação                                    | 02-12-16   | 13-04-18 | [Bar chart showing work from Dec 2016 to Apr 2018]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1160  | Betonagem                                    | 19-03-18   | 21-02-20 | [Bar chart showing work from Mar 2018 to Feb 2020]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1180  | Montagem partes embebidas de Grupo           | 15-05-18   | 08-08-19 | [Bar chart showing work from May 2018 to Aug 2019]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1170  | Arquitetura e acabamentos Central            | 22-08-19   | 24-04-20 | [Bar chart showing work from Aug 2019 to Apr 2020]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1830  | Montagem Grupos                              | 22-08-19   | 21-05-21 | [Bar chart showing work from Aug 2019 to May 2021]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| <b>CIRCUITO HIDRÁULICO - TOMADA EM GOUVÃES, TÚNEL DE ADUÇÃO E CHAMINÉ SUPERIOR DE EQUILIBRIO</b> |  |            |          | 01-02-17   | 15-10-20 |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1190  | Escavação                                    | 01-02-17   | 24-01-18 | [Bar chart showing work from Feb 2017 to Jan 2018]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1790  | Montagem                                     | 19-03-18   | 15-10-20 | [Bar chart showing work from Mar 2018 to Oct 2020]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1200  | Betonagem                                    | 02-08-18   | 26-02-20 | [Bar chart showing work from Aug 2018 to Feb 2020]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| <b>CIRCUITO HIDRÁULICO - FORÇADA</b>   |  |            |          | 20-10-16   | 03-03-21 |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1210  | Escavação                                    | 20-10-16   | 04-01-18 | [Bar chart showing work from Oct 2016 to Jan 2018]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1220  | Montagem e betonagens                        | 12-10-17   | 09-06-20 | [Bar chart showing work from Oct 2017 to Jun 2020]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1230  | Tratamentos e enchimento da adução e forçada | 27-06-19   | 03-03-21 | [Bar chart showing work from Jun 2019 to Mar 2021]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| <b>CIRCUITO HIDRÁULICO - ASPIRAÇÃO, CHAMINÉ INFERIOR DE EQUILIBRIO E TOMADA EM DAIVÕES</b>       |  |            |          | 16-05-17   | 23-12-20 |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1240  | Escavação                                    | 16-05-17   | 31-10-17 | [Bar chart showing work from May 2017 to Oct 2017]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1250  | Betonagem                                    | 19-06-18   | 14-07-20 | [Bar chart showing work from Jun 2018 to Jul 2020]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1260  | Enchimento (até a cota 220)                  | 16-12-20   | 23-12-20 | [Bar chart showing work from Dec 2020 to Dec 2020]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| <b>BARRAGEM</b>  |  |            |          | 28-12-18   | 22-03-21 |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1270  | Escavação Barragem                           | 28-12-18   | 13-03-19 | [Bar chart showing work from Dec 2018 to Mar 2019]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1280  | Betonagem Barragem                           | 14-03-19   | 22-09-20 | [Bar chart showing work from Mar 2019 to Sep 2020]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1290  | Enchimento da Albufeira (Até a cota 882)     | 20-10-20   | 22-03-21 | [Bar chart showing work from Oct 2020 to Mar 2021]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| <b>DESMATAÇÃO</b>  |  |            |          | 22-02-19   | 29-06-20 |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1300  | Desmatação GOUVÃES                           | 22-02-19   | 29-06-20 | [Bar chart showing work from Feb 2019 to Jun 2020]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| <b>ENTRADA EM SERVIÇO</b>  |  |            |          | 01-09-20   | 20-01-22 |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1310  | EES Sistemas Comuns                          | 01-09-20   | 01-01-21 | [Bar chart showing work from Sep 2020 to Jan 2021]   |          |      |      |      |      |      |      |      |  |  |  |  |  |
| RES1320  | EES Grupo 4                                  | 02-11-20   | 24-08-21 | [Bar chart showing work from Nov 2020 to Aug 2021]   |          |      |      |      |      |      |      |      |  |  |  |  |  |

■ Trabajo Actual  
■ Remaining Work  
◆ ◆ Hito

**AH ALTO TAMEGA  
PROGRAMA RESUMO**





| Activity ID                | Activity name (Portugues)          | Start    | Finish   | Year |      |      |      |      |      |      |      |      |  |  |  |
|----------------------------|------------------------------------|----------|----------|------|------|------|------|------|------|------|------|------|--|--|--|
|                            |                                    |          |          | 2015 | 2016 | 2017 | 2018 | 2019 | 2020 | 2021 | 2022 | 2023 |  |  |  |
| <b>CENTRAL</b>             |                                    |          |          |      |      |      |      |      |      |      |      |      |  |  |  |
| RES1460                    | Escavação                          | 27-01-17 | 23-08-21 |      |      |      |      |      |      |      |      |      |  |  |  |
| RES1470                    | Betonagem                          | 27-01-17 | 17-01-18 |      |      |      |      |      |      |      |      |      |  |  |  |
| RES1800                    | Montagem partes embebidas de Grupo | 17-01-18 | 25-11-19 |      |      |      |      |      |      |      |      |      |  |  |  |
| RES1480                    | Arquitetura e acabamentos Central  | 08-03-18 | 04-04-19 |      |      |      |      |      |      |      |      |      |  |  |  |
| RES1810                    | Montagem Grupos                    | 25-11-19 | 07-09-20 |      |      |      |      |      |      |      |      |      |  |  |  |
| RES1810                    | Montagem Grupos                    | 24-04-20 | 23-08-21 |      |      |      |      |      |      |      |      |      |  |  |  |
| <b>CIRCUITO HIDRÁULICO</b> |                                    |          |          |      |      |      |      |      |      |      |      |      |  |  |  |
| RES1490                    | Tomada e Poço de ensecadeiras      | 10-01-17 | 18-10-19 |      |      |      |      |      |      |      |      |      |  |  |  |
| RES1500                    | Forçadas                           | 10-01-17 | 18-10-19 |      |      |      |      |      |      |      |      |      |  |  |  |
| RES1750                    | Condução Forçada Caudal ecológico  | 04-04-17 | 09-08-19 |      |      |      |      |      |      |      |      |      |  |  |  |
| RES1750                    | Condução Forçada Caudal ecológico  | 20-03-18 | 26-08-19 |      |      |      |      |      |      |      |      |      |  |  |  |
| <b>DESMATAÇÃO</b>          |                                    |          |          |      |      |      |      |      |      |      |      |      |  |  |  |
| RES1510                    | Desmatção DAIVÕES                  | 19-02-19 | 24-06-20 |      |      |      |      |      |      |      |      |      |  |  |  |
| RES1510                    | Desmatção DAIVÕES                  | 19-02-19 | 24-06-20 |      |      |      |      |      |      |      |      |      |  |  |  |
| <b>REPOSIÇÕES</b>          |                                    |          |          |      |      |      |      |      |      |      |      |      |  |  |  |
| RES1520                    | Reposições estradas Daivões        | 04-01-17 | 13-04-20 |      |      |      |      |      |      |      |      |      |  |  |  |
| RES1520                    | Reposições estradas Daivões        | 04-01-17 | 13-04-20 |      |      |      |      |      |      |      |      |      |  |  |  |
| <b>ENTRADA EM SERVIÇO</b>  |                                    |          |          |      |      |      |      |      |      |      |      |      |  |  |  |
| RES1530                    | EES Sistemas Comuns                | 04-11-20 | 29-10-21 |      |      |      |      |      |      |      |      |      |  |  |  |
| RES1530                    | EES Sistemas Comuns                | 04-11-20 | 08-03-21 |      |      |      |      |      |      |      |      |      |  |  |  |
| RES1540                    | EES Grupo 2                        | 19-04-21 | 13-07-21 |      |      |      |      |      |      |      |      |      |  |  |  |
| RES1740                    | EES Grupo Caudal Ecológico         | 27-05-21 | 21-06-21 |      |      |      |      |      |      |      |      |      |  |  |  |
| RES1550                    | EES Grupo 1                        | 05-08-21 | 29-10-21 |      |      |      |      |      |      |      |      |      |  |  |  |

■ Trabajo Actual  
■ Remaining Work  
◆ ◆ Hito

**AH ALTO TAMEGA  
PROGRAMA RESUMO**

