

DESIGNAÇÃO	COTA DE BOCA	PROFUNDIDADE REALIZADA (m)	DATA		NÍVEL FREÁTICO	
			FIM	DATA	PROF. (m)	COTA (m)
PS-E-00.01-S1	261,100	6,00	15/09/2009	15/09/2009	-	-
PS-E-00.01-S2	261,573	9,00	14/09/2009	14/09/2009	-	-
PS-E-00.01-S3	261,717		14/09/2009	14/09/2009	-	-
PSCF-E01.01-S1	248,470	6,00	14/09/2009	14/09/2009	3,20	245,270
PSCF-E01.01-S2	248,543	6,00	14/09/2009	14/09/2009	-	-
VI-E 02.01-S1	238,210	10,50	15/10/2009	15/10/2009	-	-
VI-E 02.01-S2	237,360	10,50	14/10/2009	14/10/2009	1,80	235,560
VI-E 02.01-S3	237,100	10,50	13/10/2009	13/10/2009	1,90	235,200
VI-E 02.01-S4	237,250	10,50	12/10/2009	12/12/2009	2,00	235,250
VI-E 02.01-S5	236,900	10,50	08/10/2009	08/10/2009	2,20	234,700
VI-E 02.01-S6	236,870	13,50	08/10/2009	08/10/2009	2,10	234,770
				14/10/2009	1,50	235,370
				05/11/2009	1,56	235,310
				14/01/2010	á cota do terreno	236,870
VI-E 02.01-S7	237,190	10,50	09/10/2009	09/10/2009	2,00	235,190
VI-E 02.01-S8	238,070	10,50	12/10/2009	12/10/2009	2,10	235,970
PS-E-04.01-S1	243,485	6,00	16/09/2009	16/09/2009	2,00	241,485
PS-E-04.01-S2	243,006	7,50	15/09/2009	15/09/2009	1,20	241,806
PS-E-04.01-S3	243,175	6,00	16/09/2009	16/09/2009	2,20	240,975
PS-E-04.02-S1	253,919	6,00	16/09/2009	16/09/2009	-	-
PS-E-04.02-S2	252,327	7,50	16/09/2009	16/09/2009	-	-
PS-E-04.02-S3	250,854	6,00	16/09/2009	16/09/2009	1,70	249,154
PS-E-05.01-S1	268,540	6,00	17/09/2009	17/09/2009	-	-
PS-E-05.01-S2	268,150	12,00	18/09/2009	18/09/2009	-	-
PS-E-05.01-S3	267,578	7,50	21/09/2009	21/09/2009	-	-
PS-E-05.01-S1R		9,00	18/03/2010	18/03/2010	-	-
PS-E-05.01-S2R		16,50	17/03/2010	17/03/2010	14,10	-
PS-E-05.01-S3R		6,00	17/03/2010	17/03/2010	-	-
SE-5,17	272,354	13,80	18/09/2009	18/09/2009	-	-
SE-6,49	272,963	12,00	29/09/2009	29/09/2009	-	-
VI- E 08.01-S1	236,010	10,00	06/10/2009	06/10/2009	-	-
VI- E 08.01-S2	228,500	10,50	02/10/2009	02/10/2009	-	-
VI- E 08.01-S3	221,800	10,40	01/10/2009	01/10/2009	-	-
PS-E-10.01-S1	264,944	6,00	10/09/2009	10/09/2009	-	-
PS-E-10.01-S2	263,519	7,50	10/09/2009	10/09/2009	-	-
PS-E-10.01-S3	261,490	7,50	10/09/2009	10/09/2009	5,50	255,990
PA-E-10.01-S1R		12,00	17/03/2010	17/03/2010	3,90	-
PSCF-E-11.01-S1	264,885	6,00	10/09/2009	10/09/2009	-	-
PSCF-E-11.01-S2	264,863	6,00	10/09/2009	10/09/2009	-	-
PS-E-12.01-S1	258,904	7,50	07/09/2009	07/09/2009	-	-
PS-E-12.01-S2	257,982	7,50	08/09/2009	08/09/2009	-	-

DESIGNAÇÃO	COTA DE BOCA	PROFUNDIDADE REALIZADA (m)	DATA		NÍVEL FREÁTICO	
			FIM	DATA	PROF. (m)	COTA (m)
PS-E-12.01-S3	256,814	6,00	08/09/2009	08/09/2009	-	-
PS-E-12.02-S1	261,313	6,20	08/09/2009	08/09/2009	-	-
PS-E-12.02-S2	261,386	13,50	08/09/2009	08/09/2009	-	-
PS-E-12.02-S3	261,156	6,00	08/09/2009	08/09/2009	-	-
PI-E-16,01-S1	239,065	10,00	04/09/2009	05/09/2009	4,40	234,665
				10/09/2009	4,40	234,665
				15/09/2009	4,00	235,065
				15/10/2009	4,00	235,065
				05/11/2009	4,39	234,675
14/01/2010	3,10	235,965				
PI-E-16,01-S2	238,822	15,00	03/09/2009	03/09/2009	4,50	234,322
PI-E-17.01-S1	228,663	6,00	03/09/2009	03/09/2009	3,20	225,463
				04/09/2009	3,20	225,463
				10/09/2009	3,25	225,413
				16/09/2009	3,20	225,463
16/10/2009	3,20	225,463				
PI-E-17.01-S2	228,620	7,50	03/09/2009	03/09/2009	-	-
PS-E-19.01-S1	219,840	7,50	23/09/2009	23/09/2009	2,00	217,840
PS-E-19.01-S2	219,889	7,50	02/09/2009	02/09/2009	3,00	216,889
				03/09/2009	1,60	218,289
				04/09/2009	1,60	218,289
				10/09/2009	1,70	218,189
				16/09/2009	1,66	218,229
				22/09/2009	1,70	218,189
16/10/2009	1,71	218,179				
PS-E-19.01-S3	220,050	6,00	02/09/2009	02/09/2009	2,00	218,050
PI-E-20.01-S1	207,661	6,00	01/09/2009	01/09/2009	2,00	205,661
PI-E-20.01-S2	207,587	9,00	02/09/2009	03/09/2009	1,30	206,287
				04/09/2009	1,30	206,287
				10/09/2009	1,35	206,237
				16/09/2009	1,26	206,327
				16/10/2009	1,20	206,387
				05/11/2009	1,05	206,537
14/01/2010	0,50	207,087				
PS-E-22.01-S1	217,535	7,50	01/09/2009	01/09/2009	-	-
PS-E-22.01-S2	216,529	14,50	01/09/2009	01/09/2009	-	-
PS-E-22.01-S3	215,420	9,00	01/09/2009	01/09/2009	-	-
PS-E-23.01-S1	206,413	6,00	27/08/2009	27/08/2009	-	-
PS-E-23.01-S2	206,503	10,80	27/08/2009	27/08/2009	-	-
PS-E-23.01-S3	205,826	6,00	27/08/2009	27/08/2009	-	-